

Larry Opperman

3.2.2 Solid Waste Process Stream, paragraph 2

The paragraph starts by stating the soil will be heated to 600 degrees Fahrenheit. The permit application and final permit technical analysis report (TAR) states a temperature of 700 degrees Fahrenheit. Recommend STT provide clarification of this discrepancy.

3.5. Air Pollution Control Permitting and Equipment, paragraph 2

As mentioned above. Recommend clarification of temperature discrepancy compared to the permit application. 600 degrees vs 700 degrees in the permit.

4.7. Equipment Fuel Storage and Handling, paragraph 2

Recommend explanation of "Duck Pond" be placed into the operations plan. Persons unfamiliar with spill containment language may be confused with this term and concerned at the connotation. Recommend STT insert a picture of a Duck Pond be placed in the attachments to help explain this type of spill containment.

GENERAL COMMENTS

The page numbers are incorrect throughout the document. Starting at the beginning of the ops plan after page 7 of 43, the next page goes back to page 1 of 43. It also appears there are only 35 pages to the plan instead of 43 before going into the figures and attachments.

Recommend an addition to the operations plan.

In an effort to alleviate public anxiety over the operations of the soil remediation unit, recommend STT place a section in the plan to include the requirements as set forth in the August 3, 2021, Technical Analysis Report, Condition 21, Excess Emission and Permit Deviation Reports.

There are several grammatical errors in the plan but were of minor nature. Mentioned in the event STT wishes to find and correct them.